

ALL INTRA STATE ENTITIES ARE REQUESTED TO GIVE THEIR READINESS FOR AVAILING SHUTDOWN ON D-3 BASIS ELSE THE SHUTDOWN MAY BE TREATED AS DEEMED CANCEL .

SUB :- APPROVED SHUT DOWN OF TRANSMISSION ELEMENTS FOR THE PERIOD FROM 01.09.18 TO 30.09.18, APPROVED IN 510th OCC MEETING TO BE HELD ON 10.08.18 AT WRPC, MUMBAI

Approved Shut down of 400 KV Transmission elements  
( 01.09.18 to 30.09.18 )

Sr. No	KV	Line	From		To		Basis	Reason	System	Agency	Type
			Date	Time	Date	Time					
<b>A 400KV TRANSFORMER</b>											
1	400	315 MVA 400/220 kV Xmer I & 400KV Main bus-II at 400KV S/s Indore	10/Sep/18	9:00	12/Sep/18	18:00	continue	For replacement of 400KV Line isolator & pantagraph isolator of ICT-I bay at Main bus-II and post monsoon maintenance & testing work	MPPTCL	MPPTCL	R
2	400	315 MVA 400/220 kV Xmer III & 400KV Main bus-II at 400KV S/s Indore	17/Sep/18	9:00	19/Sep/18	18:00	continue	For replacement of 400KV Line isolator & pantagraph isolator of ICT-III at Main bus-II and post monsoon maintenance & testing work	MPPTCL	MPPTCL	R
<b>B 400 KV REACTORS</b>											
1	400	Main CB of 80 MVAR Reactor -I at 400 kv Bhopal S/s	20-Sep-18	9:00	28-Sep-18	18:00	Continue	For Replacement of 400 kv CB and 400 kv CT(Reactor will remain charge through TIE CB)	MPPTCL	MPPTCL	R
2	400	80 MVAR Reactor -I at 400 kv Bhopal S/s	29-Sep-18	9:00	29-Sep-18	18:00	Continue	Testing & charging of main CB & 3Nos CTs after replacement of CB. Reactor will be under shutdown	MPPTCL	MPPTCL	R
<b>C 400 KV FEEDER &amp; BAYS OF 400 KV- S/S.</b>											
1	400	400KV Indore (PGCIL Hathuniya)-Pithampur-I	4-Sep-18	10:00	4-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
2	400	400KV Bhopal-Itarsi (PGCIL-I (PGCIL Itarsi end)	4-Sep-18	9:00	4-Sep-18	19:00	Daily	400 Kv CVT Replacement under PSDF scheme.Line will be under shutdown	MPPTCL	MPPTCL	R
3	400	400KV Bhopal-Bina-I (Work at Bina end end)	4-Sep-18	8:00	7-Sep-18	17:00	continue	For Tie CB replacement work	MPPTCL	MPPTCL	R
4	400	400KV Nagda-Rajgarh-I	5-Sep-18	7:00	5-Sep-18	19:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
5	400	400KV Bhopal-Itarsi (PGCIL-II (PGCIL Itarsi end)	5-Sep-18	9:00	5-Sep-18	9:00	Daily	400 Kv CVT Replacement under PSDF scheme.Line will be under shutdown	MPPTCL	MPPTCL	R
6	400	400KV Seoni-Bhilai	05-Sep-18	9:00	05-Sep-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
7	400	400KV TBC at 400KV Indore	5-Sep-18	9:00	7-Sep-18	18:00	Continue	For replacement of PG isolator of 400KV Auxiliary Bus	MPPTCL	MPPTCL	R
8	400	400KV Rajgarh-SSP-I	06-Sep-18	7:00	06-Sep-18	19:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
9	400	400Kv Bhopal-Itarsi-II Main CB (at PGCIL Itarsi end)	08-Sep-18	9:00	19-Sep-18	18:00	Continue	Replacement of 400 KV CB and 3No 400KV CTs under PSDF Scheme. Line will remain charged through Tie CB	MPPTCL	MPPTCL	R
10	400	400KV Bus-I at 400KV ISP switchyard	11-Sep-18	9:00	11-Sep-18	18:00	Daily	For extension of bus for Shunt reactor bay	NHDC	NHDC	R
11	400	400KV Bus-II at 400KV ISP Switchyard	12-Sep-18	9:00	12-Sep-18	18:00	Daily	For extension of bus for Shunt reactor bay	NHDC	NHDC	R
12	400	400KV Nagda - Rajgarh-II	13-Sep-18	8:00	15-Sep-18	17:00	Continue	S/D for work of Reactor isolator , and wave trap clamp replacement work & General Maintenance	MPPTCL	MPPTCL	R
13	400	400KV Bhopal-Bina-II (Work at Bina end end)	17-Sep-18	8:00	22-Sep-18	17:00	continue	For main CB replacement work	MPPTCL	MPPTCL	R
14	400	400KV Bhopal-Itarsi-II	19-Sep-18	9:00	19-Sep-18	18:00	Daily	Testing work after replacement of CB.Line will be under shutdown	MPPTCL	MPPTCL	R
15	400	400KV Indore-ISP-II & 400KV Main bus-II	20-Sep-18	9:00	22-Sep-18	18:00	Continue	For replacement of 400KV line isolator & pantagraph isolator of ISP-II bay at main bus-II & post monsoon maintenance work	MPPTCL	MPPTCL	R
16	400	400KV Seoni-Sarni	22-Sep-18	9:00	22-Sep-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
17	400	400KV Bhopal-Bina-I (Work at Bina end)	24-Sep-18	8:00	26-Sep-18	17:00	continue	For CVT replacement work	MPPTCL	MPPTCL	R

18	400	400KV Indore (PGCIL Hathuniya)-Pithampur-II	25-Sep-18	10:00	25-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
19	400	400KV Indore-Nagda & 400KV Main bus-II	25-Sep-18	9:00	27-Sep-18	18:00	continue	For replacement of 400KV line isolator & pantagraph isolator of Nagda bay at main bus-II and post monsoon maintenance and testing work	MPPTCL	MPPTCL	R
20	400	400KV Indore-Nagda	27-Sep-18	9:00	27-Sep-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
21	400	400KV Bhopal-Bina-II (Work at Bina end end)	27-Sep-18	8:00	29-Sep-18	17:00	continue	For CVT replacement work	MPPTCL	MPPTCL	R
22	400	400KV Indore-ISP-I & 400KV Main bus-II	28-Sep-18	9:00	30-Sep-18	18:00	continue	For replacement of 400KV line isolator & pantagraph isolator of ISP-I bay at main bus-II and post monsoon maintenance work	MPPTCL	MPPTCL	R
<b>D. 220 KV LINES</b>											
1	220	220KV OSP -Khandwa	02-Sep-18	8:00	06-Sep-18	19:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
2	220	220KV Chhegoan-Khandwa-II	02-Sep-18	8:00	06-Sep-18	19:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
3	220	220KV Gwalior(PGCIL)-Malanpur-I	05-Sep-18	9:00	05-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
4	220	220KV Gwalior(PGCIL)-Malanpur-II	06-Sep-18	9:00	06-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
5	220	220KV Chhegoan-Khandwa-I	07-Sep-18	7:00	11-Sep-18	19:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
6	220	220KV Neapanagar -Khandwa	07-Sep-18	8:00	11-Sep-18	19:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
7	220	220KV Gwalior(PGCIL)-Mahalgaon-I	12-Sep-18	9:00	12-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
8	220	220KV OSP -Khandwa	12-Sep-18	8:00	12-Sep-18	18:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
9	220	220KV Chhegoan-Khandwa-II	12-Sep-18	8:00	12-Sep-18	18:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
10	220	220KV Chhegoan-Khandwa-I	12-Sep-18	8:00	12-Sep-18	18:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
11	220	220KV Neapanagar -Khandwa	12-Sep-18	8:00	12-Sep-18	18:00	Continue	Erection of MCX Tower Between Two Tower for crossing of Under Construction 220 Kv Khandwa-Chhanera Line	MPPTCL	MPPTCL	R
12	220	220KV Gwalior(PGCIL)-Mahalgaon-II	13-Sep-18	9:00	13-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
13	220	220KV Malanpur-Aouriya	18-Sep-18	9:00	18-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
14	220	220KV Bhanpura-Sakatpura	18-Sep-18	9:00	18-Sep-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
15	220	220KV Mahegaon-Aouriya	19-Sep-18	9:00	19-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
16	220	220KV Bhanpura-Modak	19-Sep-18	9:00	19-Sep-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
17	220	220KV Chhegoan-Khandwa-I	19-Sep-18	10:00	19-Sep-18	17:00	Daily	Line Maintenance Work	MPPTCL	MPPTCL	R
18	220	220KV Chhegoan-Khandwa-II	22-Sep-18	10:00	22-Sep-18	17:00	Daily	Line Maintenance Work	MPPTCL	MPPTCL	R
19	220	220KV Pandhurna - Kalmeahwar	25-Sep-18	10:00	25-Sep-18	17:00	Daily	For Circuit Breaker Maintenance work	MPPTCL	MPPTCL	R
20	220	220kv Annupur-Kotmikala-I	27-Sep-18	10:00	27-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
21	220	220KV Annupur-Kotmikala-II	29-Sep-18	10:00	29-Sep-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R