

**ALL INTRA STATE ENTITIES ARE REQUESTED TO GIVE THEIR READINESS FOR AVAILING SHUTDOWN ON D-3 BASIS ELSE THE SHUTDOWN MAY BE TREATED AS DEEMED CANCEL .  
ALL APPROVED OCCM SHUTDOWN AVAILABLE AT SLDC & WRPC WEB-SITE.**

**SUB :- APPROVED SHUT DOWN OF TRANSMISSION ELEMENTS FOR THE PERIOD FROM 01.10.18 TO 31.10.18, PROPOSED IN 511th OCC MEETING HELD ON 18.09.18 AT WRPC, MUMBAI**

**APPROVED Shut down of 400 KV Transmission elements  
( 01.10.18 to 31.10.18 )**

Sr. No	KV	Line	From		To		Basis	Reason	System	Agency	Type
			Date	Time	Date	Time					
<b>A 400KV TRANSFORMER</b>											
1	400	315 MVA X-MER-I, EMCO MAKE at 400KV S/s Bina	3-Oct-18	8:00	5-Oct-18	17:00	Continue	For replacement of 400KV LA (Urgent work) & Post mansoon maintenance	MPPTCL	MPPTCL	R
<b>B 400 KV REACTORS</b>											
1	400	63 MVAR,400KV Bus Reactor -I at Satpura PH	22-Oct-18	9:00	23-Oct-18	18:00	Daily	For Routing Testing of Bus Reactor -I & its Bay	MPPTCL	MPPTCL	R
2	400	63 MVAR ,400KV Bus Reactor -II at Satpura PH	24-Oct-18	9:00	25-Oct-18	18:00	Daily	For RLA Testing of Bus Reactor -II & its Bay	MPPTCL	MPPTCL	R
<b>C 400 KV FEEDER &amp; BAYS OF 400 KV- S/S.</b>											
1	400	400KV Birsingpur-Katni-II (bay no 6)	1-Oct-18	09:00	4-Oct-18	17:00	Continue	For commissioning/retrofitting of 400KV SF6 gas Circuit breakers at 400KV switch yard SGTPS MPPTCL, Birsingpur.	MPPTCL	MPPTCL	R
2	400	400KV Rajgarh-SSP-I	6-Oct-18	08:00	6-Oct-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
3	400	400KV Rajgarh-SSP-II	7-Oct-18	08:00	7-Oct-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
4	400	400 KV Malwa TPH-Pithampur DCDS Line CKT-I & CKT-II	7-Oct-18	08:00	10-Oct-18	19:00	Daily	Stringing work of 400 KV SSTPH-Pithampur DCDS Line	MPPTCL	MPPTCL	R
5	400	400KV Main Bus I at 400KV S/s ISP	8-Oct-18	09:00	8-Oct-18	18:00	Daily	For Extension of Bus up to Shunt Reactor Bay & CVT replacement work	NHDC	NHDC	R
6	400	400KV Main Bus II at 400KV S/s ISP	13-Oct-18	09:00	13-Oct-18	18:00	Daily	For Extension of Bus up to Shunt Reactor Bay & CVT replacement work	NHDC	NHDC	R
7	400	400KV Katni-Damoh Ckt	9-Oct-18	09:00	9-Oct-18	17:00	Daily	Post mansoon maintenance	MPPTCL	MPPTCL	R
8	400	400KV Nagda-Rajgarh -I	10-Oct-18	08:00	10-Oct-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
9	400	400KV Nagda-Rajgarh -II	12-Oct-18	08:00	12-Oct-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
10	400	400 Kv BDTCL-I Tie CB at 400KV S/s Bhopal	11-Oct-18	09:00	25-Oct-18	18:00	Continue	Replacement of 400 Kv CB and 6 400 Kv CT under PSDF Scheme. Line will remain charged through Tie CB	MPPTCL	MPPTCL	R
11	400	400KV Sarni-Seoni	11-Oct-18	07:00	11-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
12	400	400 KV Khandwa - Indore DCDS Line CKT-I & CKT-II	13-Oct-18	08:00	16-Oct-18	19:00	Daily	Stringing work of 400 KV SSTPH-Pithampur DCDS Line	MPPTCL	MPPTCL	R
13	400	400KV Birsingpur-Katni-II (bay no 6)	14-Oct-18	09:00	15-Oct-18	17:00	Continue	For commissioning/retrofitting of 400KV SF6 gas Circuit breakers at 400KV switch yard SGTPS MPPTCL, Birsingpur.	MPPTCL	MPPTCL	R
14	400	400KV Birsingpur-Katni-I (bay no 7)	16-Oct-18	09:00	18-Oct-18	17:00	Continue	For commissioning/retrofitting of 400KV SF6 gas Circuit breakers at 400KV switch yard SGTPS MPPTCL, Birsingpur.	MPPTCL	MPPTCL	R

15	400	400KV BINA-BPSCCL	16-Oct-18	08:00	18-Oct-18	17:00	Continue	Post monsoon maintenance & Tie CT Replacement work	MPPTCL	MPPTCL	R
16	400	400KV Indore (PGCIL Hathuniya)-Pithampur-I	17-Oct-18	08:00	17-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
17	400	400KV Bhopal-Bina-I	26-Oct-18	09:00	26-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
18	400	400KV Bhopal-Bina-II	20-Oct-18	09:00	20-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
19	400	400KV LILO of Bhilai-Seoni line at 400/132KV S/s Kirnapur	19-Oct-18	09:00	30-Oct-18	17:00	Continue	LILO work of 400KV Bhilai-Seoni line at 400/132KV S/s Kirnapur	MPPTCL	MPPTCL	R
20	400	400KV Indore (PGCIL Hathuniya)-Pithampur-II	22-Oct-18	08:00	22-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
21	400	400KV ISP-Indore-II	28-Oct-18	08:00	29-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
22	400	400KV Birsingpur-Katni-I (bay no 7)	25-Oct-18	09:00	26-Oct-18	17:00	Continue	For commissioning/retrofitting of 400KV SF6 gas Circuit breakers at 400KV switch yard SGTPS MPPTCL, Birsingpur.	MPPTCL	MPPTCL	R
23	400	400 Kv BDTCL 1 Line at 400KV S/s Bhopal	27-Oct-18	09:00	27-Oct-18	18:00	Daily	Testing work after replacement of CB.Line will be under shutdown	MPPTCL	MPPTCL	R
24	400	400 Kv Bina 2 Line at 400KV S/s Bhopal	29-Oct-18	09:00	29-Oct-18	18:00	Daily	Replacement of CVT under PSDF scheme.	MPPTCL	MPPTCL	R
<b>D. 220 KV LINES</b>											
1	220	220 KV Omkareshwar - Khandwa & 220 KV Omkareshwar - Chhegaon	01-Oct-18	08:00	04-Oct-18	18:00	Daily	Stringing work of 400 KV SSTPH-Pithampur DCDS Line	MPPTCL	MPPTCL	R
2	220	220KV Bhanpura-Modak	04-Oct-18	08:00	04-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
3	220	220KV Gwalior(PGCIL)-Malanpur-I	04-Oct-18	09:00	04-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
4	220	220KV Badod-Kota(Sakatpura)	05-Oct-18	08:00	05-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
5	220	220KV Gwalior(PGCIL)-Malanpur-II	05-Oct-18	09:00	05-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
6	220	220KV Gwalior-II -Gwl PGCIL-I	06-Oct-18	09:00	06-Oct-18	17:00	Daily	Post monsoon maintenance work	MPPTCL	MPPTCL	R
7	220	220KV Gwalior(PGCIL)-Mahalgaon-I	09-Oct-18	09:00	09-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
8	220	220KV Gwalior-II - Gwl PGCIL-II	10-Oct-18	09:00	10-Oct-18	17:00	Daily	Post monsoon maintenance work	MPPTCL	MPPTCL	R
9	220	220KV Gwalior(PGCIL)-Mahalgaon-II	10-Oct-18	09:00	10-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
10	220	220KV Malanpur-Aouriya	16-Oct-18	09:00	16-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
11	220	220KV Mahegaon-Aouriya	17-Oct-18	09:00	17-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
12	220	220KV Bina(PGCIL)-Shivpuri	24-Oct-18	09:00	24-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
13	220	220KV Annapur-Kotmikala-I	26-Oct-18	10:00	26-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
14	220	220KV Pandhurna-Kamleshwar	26-Oct-18	09:00	26-Oct-18	18:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R
15	220	220KV Annapur-Kotmikala-II	30-Oct-18	10:00	30-Oct-18	17:00	Daily	For line maintenance work	MPPTCL	MPPTCL	R