

## WRPC 505th OCC APPROVED SHUTDOWNS FOR APRIL 2018

ALL INTRA STATE ENTITIES ARE REQUESTED TO GIVE THEIR READINESS FOR AVAILING SHUTDOWN ON D-3 BASIS ELSE THE SHUTDOWN MAY BE TREATED AS DEEMED CANCEL

Sr No	KV	Line / Element	From		To		Basis	Reason	System	Agency	Type	Remarks
1	400	400kV Damoh (PGCIL)-Katni	03-Apr-18	9:00	03-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
2	400	400kV Rajgarh-SSP-I	03-Apr-18	07:00	03-Apr-18	19:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
3	400	400kV Seoni-Bhilai	03-Apr-18	9:00	03-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
4	220	220KV Malanpur-Auriya	04-Apr-18	9:00	04-Apr-18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
5	400	400KV Nagda ISP Line Reactor at 400KV S/S Nagda	5.Apr.18	8:00	7.Apr.18	17:00	Continue	For Inspection of Conservator in presence of company engineer	MPPTCL	MPPTCL	R	
6	400	400KV Rajgarh-SSP-II	05-Apr-18	7:00	05-Apr-18	19:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
7	400	400KV Indore (PGCIL Hatuniya)-Pithampur-I	05-Apr-18	10:00	05-Apr-18	17:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
8	220	220KV Mahegaon-Auriya	05-Apr-18	9:00	05-Apr-18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
9	400	400KV Seoni(PGCIL)-Sarni	06-Apr-18	9:00	06-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
10	400	400KV Indore (PGCIL Hatuniya)-Pithampur-II	7.Apr.18	10:00	7.Apr.18	17:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
11	220	220KV Gwalior-II - Gwalior(PGCIL)-I	07-Apr-18	10:00	07-Apr-18	17:00	Daily	For pre monsoon maintenance work	MPPTCL	MPPTCL	R	
12	400	400KV Nagda-Rajgharh-II	9.Apr.18	8:00	10.Apr.18	17:00	Continue	For Dismantal of old line Isolator	MPPTCL	MPPTCL	R	
13	400	400KV ISP - INDORE - I	9.Apr.18	8:00	9.Apr.18	18:00	Daily	Annual maintenance & Relay testing work	NHDC	NHDC	R	
14	400	400KV Rajghar-II Line Reactor at 400KV S/S Nagda	10.Apr.18	8:00	16.Apr.18	17:00	Continue	For replacement of center Break Isolator of 50MVAR Line Reactor	MPPTCL	MPPTCL	R	
15	220	220KV Pandurna-Kalmeshwar	10-Apr-18	9:00	10-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
16	400	400KV ISP - INDORE - II	11-Apr-18	8:00	11-Apr-18	18:00	Daily	Annual maintenance & Relay testing work	NHDC	NHDC	R	
17	220	220KV Gwalior(PGCIL)-Malanpur-I	11-Apr-18	9:00	11-Apr-18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
18	400	400KV Indore-ISP - I	12-Apr-18	9:00	13-Apr-18	18:00	Continue	For CVT replacement work	MPPTCL	MPPTCL	R	
19	220	220KV Gwalior(PGCIL)-Malanpur-II	12.Apr.18	9:00	12.Apr.18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
20	220	220KV Khandwa (PGCIL) -Nepanagar	12-Apr-18	9:00	12-Apr-18	17:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
21	400	400KV Sarni-Seoni	13-Apr-18	7:00	13-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	

22	400	400KV MAIN BUS - I AT 400 KV S/s ISP	14-Apr-18	8:00	15-Apr-18	18:00	Continue	Annual maintenance & Relay testing work	NHDC	NHDC	R	
23	220	220KV Seoni (PGCIL)-Chhindwara-I	14-Apr-18	9:00	14-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
24	400	400KV ITARSI-1 MAIN CB at 400KV S/s Bhopal	16-Apr-18	9:00	26-Apr-18	17:00	Continue	For CB & CT replacement work	MPPTCL	MPPTCL	R	
25	400	400KV Nagda-Rajgharh-II	16-Apr-18	8:00	16-Apr-18	17:00	Daily	For connect new reactor Isolator Jumper	MPPTCL	MPPTCL	R	
26	400	400KV MAIN BUS - II AT 400 KV S/s ISP	16-Apr-18	8:00	17-Apr-18	18:00	Continue	Annual maintenance & Relay testing work	NHDC	NHDC	R	
27	400	400KV Nagda-ISP	18-Apr-18	7:00	18-Apr-18	19:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	Preponed & clubbed with other Utility
28	400	400KV ISP - NAGDA	18-Apr-18	8:00	18-Apr-18	18:00	Daily	Annual maintenance & Relay testing work	NHDC	NHDC	R	Preponed & clubbed with other Utility
29	400	400KV ISP - NAGDA	18-Apr-18	8:00	18-Apr-18	18:00	Daily	Scada erection & feeder control panel replacement work	NHDC	NHDC	R	Preponed & clubbed with other Utility
30	400	400KV Bhopal-Itarsi (PGCIL)-II	19-Apr-18	7:00	19-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
31	400	400KV Bina-BPSCL (J.P.)	19-Apr-18	8:00	20-Apr-18	17:00	Continue	For pre monsoon maintenance work	MPPTCL	MPPTCL	R	
32	220	220KV Gwalior(PGCIL)-Mahalgaon-I	19-Apr-18	9:00	19-Apr-18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
33	400	400KV Bhopal-Itarsi (PGCIL)-I	20-Apr-18	7:00	20-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
34	220	220KV Gwalior(PGCIL)-Mahalgaon-II	20-Apr-18	9:00	20-Apr-18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
35	400	400KV ISP - INDORE - I	21-Apr-18	8:00	21-Apr-18	18:00	Daily	Scada erection & feeder control panel replacement work	NHDC	NHDC	R	
36	400	400KV Indore-ISP - II	23-Apr-18	9:00	23-Apr-18	18:00	Continue	For CVT replacement work	MPPTCL	MPPTCL	R	
37	400	400KV Indore-ISP - II	23-Apr-18	10:00	23-Apr-18	17:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
38	400	400KV Indore-ISP - II	23-Apr-18	10:00	23-Apr-18	17:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
39	220	220KV Badod-Kota	24-Apr-18	9:00	24-Apr-18	18:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
40	220	220kv Annupur-Kotmikala-I	24-Apr-18	10:00	24-Apr-18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
41	220	220KV Bhanpura-Modak	25-Apr-18	9:00	25-Apr-18	18:00	Daily	Tightening of jumper cone & arching horn & other maintenance work	MPPTCL	MPPTCL	R	
42	220	220KV Hosangabad -Itarsi (PGCIL)	26-Apr-18	7:00	26-Apr-18	18:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	
43	400	400KV Main Bus I at 400KV S/s Indore	27-Apr-18	9:00	28-Apr-18	18:00	Continue	For replacement of P.G Isolator	MPPTCL	MPPTCL	R	
44	220	220kv Annupur-Kotmikala-II	28-Apr-18	10:00	28-Apr-18	17:00	Daily	Line maintenance work	MPPTCL	MPPTCL	R	